

PRESSURETEST LOG FORM SHEET

Pressure log for surface heating with compressed air and inert gases based on EN 1264-4 and VOB DIN 18380
Building project
Building phase
Customer represented by
Supplier represented by
The individual heating circuits must be subjected to a pressure test prior to installation of the screed. Metal plugs, caps, blanking plates or blind flanges must be used to seal all pipes. Only the pipe system including the connections may be subjected to the leak test with compressed air or inert gases. Devices, expansion vessel, balancing valves, manifolds and other system components may not be tested simultaneously. Visually check that all pipe connections are expertly executed and properly connected.
Prior to commissioning the system need to be filled and tested with water according to VOB/DIN 18380 and EN 1264-4
Pipe type
1. Impermeability test
Test pressure 150 mbar: If the pipeline has a capacity of up to 100 liters, the test must be conducted over a period of not less than 30 minutes. The test time must be increased by 10 minutes for every additional 100 liters.
Pipeline capacity: liters Test pressure*: bar Test time: minutes
The test time will begin only after thermal equilibrium and steady state condition has been achieved.
 The visual inspection of the system has been completed. A manometer/U pipe was used for the test.* No pressure drop was observed during the test period.
ino pressure drop was observed during the test period.
2. Strength test
The test time will begin only after thermal equilibrium and steady state condition has been achieved.
Test pressure (max. 3 bar **): bar Test period (10 min): minutes
The piping system has been proven to be leak-tight
Place, date
(Customer signature/customer representative signature) (Supplier signature/supplier representative signature)
* Management of the second by the second of

- Manometers must be capable of accurately measuring the pressure to the nearest 1 mbar.
 Manometers must be capable of accurately measuring the pressure to the nearest 0.1 bar.